900 KING STREET (APPROVED SENIOR CAMPUS)

Village of Rye Brook, Westchester County, NY · 211 units (126 IL · 85 AL) · 17.3 acres · 45 min to Midtown

Recommendation: Fee development only (pending Ben). Entrance-fee coverage is 70%, right at the screen, so the verdict flips with small input changes. A for-profit owner loses about $14.6M even with entrance fees; a nonprofit sponsor makes about $18.3M, and ATCO earns about a $6.9M development fee plus the GC contract. Sunrise is the contract vendee.

CAPITAL REQUIRED	EQUITY · LOAN	ENTRANCE-FEE COVERAGE OF IL COST
$154.0M	**$61.6M · $92.4M**	**70%**

NONPROFIT SPONSOR · LEV. IRR	PROFIT · NONPROFIT / FOR-PROFIT	AT RISK BEFORE APPROVAL
7.1% · 1.30x	**$18.3M / −$14.6M**	**$7.45M**

THESIS

- **Approvability.** Already entitled after ~5-yr process; village is now reviewing Erickson's 834-unit senior PUD, so senior use is accepted. Opposition risk is low.
- **Deal route.** Buy entitlement or JV with owner (George Comfort & Sons). Est. ~$75k per entitled IL/AL unit (Paramus $57k/unit 55+ apt comp; Oceanside AL $89k/unit).
- **Need and rents.** Need 65, rent support 38 and approval 92 on a 100-point scale.
- **Returns.** Judged as an entrance-fee life plan, not a rental: first-generation fees cover 70% of IL cost against a 70% screen. Owned tax-exempt by a nonprofit sponsor it makes $18.3M; ATCO's development fee is about $6.9M, plus the GC contract.

SOURCES AND USES

Land	$15.80M
Hard cost	$90.31M
Site work	$4.88M
Contingency	$4.76M
FF&E	$4.64M
Soft cost	$19.04M
Construction interest	$7.73M
Lease-up reserve	$6.90M
Total uses	**$154.05M**
Equity, 40% (LP 90% / GP 10%)	$61.62M
Construction loan, 60% LTC	$92.43M

SCHEDULE

Predevelopment and approvals	9 mo
Construction	24 mo
Lease-up to stabilization	24 mo
Site control to sale	**57 mo**

TEAM

Operator, first call	Sunrise (contract vendee)
Operator, second	LCS + The Osborn (nonprofit entrance-fee route)
General contractor	KBE Building Corporation (alternate Andron Construction)

KEY RISKS AND HOW WE CLOSE THEM

Entitlement	Entitled; approval odds 90% (Very likely). Rezoned + site plan approved: 126 IL / 85 AL / 20 townhomes; village page 'Awaiting Construction'.
Lease-up	24 months to stabilization at industry-norm net move-ins (2–4 a month for AL/MC, 3–6 for IL; NIC MAP). The downside case adds 6 months.
Rents	Rents run at 1.05x the base rate card, a calibrated estimate. A NIC MAP pull and a rate shop of the competitive set come before LOI.

Taxes	Underwritten fully taxed at $10,000 a unit; an assessor letter confirms it before LOI.

NEXT STEPS

1. Call owner: construction timing, JV/sale appetite, approval expiry.
2. Gate 1 · Feasibility by month 3, $0.09M at risk. Counsel confirms the entitled path; the massing fits bulk and parking; Phase I and wetlands flagging are clean.
3. Gate 2 · Political read by month 5.5, $0.14M at risk. Staff sees a path; mayor and a board majority are neutral or supportive; no organized opposition after abutter meetings.

Model outputs for screening, not an appraisal, offer or investment advice. Estimates are replaced with NIC MAP and assessor data before LOI. Full dossier: senior-living-pipeline-1cia.vercel.app/sites/NY-01. Excel model: senior-living-pipeline-1cia.vercel.app/models/ATCO-NY-01-proforma.xlsx